



Arkansas State Highway and Transportation Department
**Projects to be Advanced Using
 American Recovery and Reinvestment Act (ARRA) Funds**
Certified as of July 20, 2009



Project Information Updated August 3, 2009

*These projects are included in the current Statewide Transportation Improvement Program (STIP) or have been added by Administrative Modification or Amendment. Award amount and length also includes any change orders to the project.
 A circle (●) following the State Project Number indicates a project using funding suballocated to metropolitan areas. An asterisk (*) following the County indicates a multiple (2 or more) county project. Shading indicates project has been completed.*

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
LET TO CONTRACT (62 PROJECTS)											
110518	ST. FRANCIS	HWY. 1	CALDWELL-COLT (REHAB)	ACHM REHABILITATION OF 4.30 MILES	4.30	\$ 1,663,847	20-May-09	M & T Paving & Const. Co., Inc.	15-Jun-09	21-Aug-09	73%
110519	PHILLIPS	HWY. 49B	HWY. 49-HWY. 242 (HELENA-W. HELENA) (REHAB)	ACHM REHABILITATION OF 1.36 MILES	1.36	\$ 455,150	20-May-09	Lehman-Roberts Company	03-Jun-09	15-Jul-09	100%
110520	MONROE	HWY. 49	HWY. 241-NORTH (REHAB)	ACHM REHABILITATION OF 2.45 MILES	2.45	\$ 591,784	08-Apr-09	Rogers Group, Inc.	22-Apr-09	09-Jul-09	100%
110521	CRITTENDEN	HWY. 79	HWY. 50-HWY. 70 (REHAB)	ACHM REHABILITATION OF 9.63 MILES	9.63	\$ 2,143,172	08-Apr-09	APAC-Tennessee, Inc.	20-Apr-09	15-Jul-09	100%
020490	LINCOLN	HWY. 425	STAR CITY-NORTH & SOUTH (SEL. SECS.) (REHAB)	ACHM REHABILITATION OF 5.39 MILES	5.39	\$ 1,192,191	08-Apr-09	R. M. Courson, Inc.	17-Apr-09	06-Jul-09	100%
020492	CHICOT	HWY. 65	LITTLE LAKE BAYOU-HWY. 82 (REHAB)	ACHM REHABILITATION OF 3.75 MILES	3.75	\$ 936,355	20-May-09	R. M. Courson, Inc.	03-Jun-09	14-Sep-09	59%
020493	ASHLEY	HWY. 82	HWYS. 52/425-WEST (REHAB)	ACHM REHABILITATION OF 6.09 MILES	5.39	\$ 1,427,080	20-May-09	R. M. Courson, Inc.	15-Jun-09	14-Sep-09	54%
020494	ARKANSAS	HWY. 79	HWY. 79C-HWY. 165 (SEL. SECS.) (REHAB)	ACHM REHABILITATION OF 3.11 MILES	3.11	\$ 706,940	08-Apr-09	M & T Paving & Const. Co., Inc.	17-Apr-09	01-Jul-09	100%
030354	MILLER	HWY. 71	CO. RD. 2-DODDRIDGE (GR. & MDS)	PROVIDE GRADING AND MINOR DRAINAGE STRUCTURES FOR 2.28 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	1.77	\$ 8,176,616	08-Jul-09	Eutaw Construction Co., Inc.		25-Jun-11	
030367	PIKE	HWY. 70	KIRBY-EAST (REHAB)	ACHM REHABILITATION OF 3.06 MILES	3.06	\$ 1,063,483	08-Apr-09	Earnest Investments, LLC	22-Apr-09	10-Aug-09	94%
030368	NEVADA	HWY. 67	PRESCOTT-SOUTH (REHAB)	ACHM REHABILITATION OF 3.44 MILES	3.44	\$ 1,146,370	20-May-09	Jet Asphalt & Rock Co., Inc.	15-Jun-09	14-Sep-09	54%
030369	HEMPSTEAD	HWY. 278	HAZEL ST.-GREENWOOD ST. (HOPE) (REHAB)	ACHM REHABILITATION OF 1.67 MILES	1.67	\$ 358,266	20-May-09	Earnest Investments, LLC	08-Jun-09	14-Sep-09	57%
030370	LITTLE RIVER	HWY. 71	ASHDOWN-WILTON (REHAB)	ACHM REHABILITATION OF 3.41 MILES	3.41	\$ 988,772	08-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	24-Jul-09	100%
030371	SEVIER	HWY. 70	DEQUEEN-WEST (REHAB)	ACHM REHABILITATION OF 1.01 MILES	1.01	\$ 382,750	20-May-09	R. K. Hall Construction, LTD	08-Jun-09	20-Aug-09	77%
030372	MILLER *	HWY. 82	RED RIVER-EAST & WEST (REHAB)	ACHM REHABILITATION OF 0.84 MILE	0.84	\$ 245,656	08-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	07-Aug-09	96%
030372	LAFAYETTE *	HWY. 82	RED RIVER-EAST & WEST (REHAB)	ACHM REHABILITATION OF 1.24 MILES	1.24	\$ 343,919	08-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	07-Aug-09	96%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
030373	HEMPSTEAD	HWY. 278	HWY. 332-OZAN (REHAB)	ACHM REHABILITATION OF 5.45 MILES	5.45	\$ 951,308	20-May-09	R. K. Hall Construction, LTD	08-Jun-09	14-Sep-09	57%
040457	SEBASTIAN	HWY. 71	TAYLOR AVE.-HWY. 22 (STRS.)	PROVIDE STRUCTURES FOR A 4-LANE DIVIDED FACILITY ON NEW LOCATION	0.33	\$ 13,756,569	20-May-09	Jensen Construction Co.	06-Jul-09	23-Apr-11	0%
040537	WASHINGTON	HWY. 412	HWY. 112-I-540 (REHAB)	ACHM REHABILITATION OF 1.78 MILES	1.78	\$ 575,324	08-Apr-09	APAC-Arkansas, Inc. McClinton-Anchor Div.	23-Apr-09	08-Jul-09	100%
040538	FRANKLIN	HWY. 22	CHARLESTON-EAST (REHAB)	ACHM REHABILITATION OF 3.09 MILES	3.09	\$ 712,941	20-May-09	Blackstone Construction, LLC	15-Jun-09	14-Sep-09	54%
040539	LOGAN	HWY. 22	CANE CREEK-PEDEE CREEK (REHAB)	ACHM REHABILITATION OF 2.77 MILES	2.77	\$ 699,975	08-Apr-09	Blackstone Construction, LLC	17-Apr-09	28-May-09	100%
040540	SCOTT	HWY. 71	HWY. 28-NORTH (REHAB)	ACHM REHABILITATION OF 3.47 MILES	3.47	\$ 790,646	20-May-09	Blackstone Construction, LLC	15-Jun-09	31-Jul-09	100%
040541	SEBASTIAN	HWY. 22	I-540-EAST (FT. SMITH) (REHAB)	ACHM REHABILITATION OF 2.74 MILES	2.74	\$ 1,095,726	20-May-09	Forsgren, Inc.	08-Jun-09	07-Sep-09	62%
040542	POLK	HWY. 71	HWY. 8-SOUTH & NORTH (REHAB)	ACHM REHABILITATION OF 1.65 MILES	1.65	\$ 566,625	08-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	24-Jun-09	100%
040543	CRAWFORD	HWY. 64	ALMA-EAST (REHAB)	ACHM REHABILITATION OF 2.00 MILES	2.00	\$ 501,865	08-Apr-09	Forsgren, Inc.	20-Apr-09	24-Jul-09	100%
050200	WHITE	HWY. 167	OVERFLOW CREEK-NORTH (REHAB)	ACHM REHABILITATION OF 3.67 MILES	3.67	\$ 1,097,682	20-May-09	Delta Asphalt of Ark, Inc.	08-Jun-09	14-Sep-09	57%
050201	STONE	HWY. 14	ROCKY BAYOU CREEK-EAST (REHAB)	ACHM REHABILITATION OF 1.57 MILES	1.57	\$ 438,853	08-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	19-May-09	100%
050202	WHITE	HWY. 167	JACKSON CO. LINE-NORTH (REHAB)	ACHM REHABILITATION OF 2.88 MILES	2.88	\$ 863,493	20-May-09	Delta Asphalt of Ark, Inc.	08-Jun-09	14-Sep-09	57%
050203	WHITE *	HWY. 167	PLEASANT PLAINS-SOUTH (REHAB)	ACHM REHABILITATION OF 2.14 MILES	2.14	\$ 688,731	08-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	26-Jun-09	100%
050203	INDEPENDENCE *	HWY. 167	PLEASANT PLAINS-SOUTH (REHAB)	ACHM REHABILITATION OF 0.50 MILE	0.50	\$ 167,319	08-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	26-Jun-09	100%
050204	CLEBURNE	HWY. 25	GREERS FERRY DAM-SOUTH (REHAB)	ACHM REHABILITATION OF 2.66 MILES	2.66	\$ 640,977	08-Apr-09	Rogers Group, Inc.	22-Apr-09	10-Aug-09	94%
050205	INDEPENDENCE	HWY. 69	BLACK RIVER-WEST (REHAB)	ACHM REHABILITATION OF 1.40 MILES	1.40	\$ 276,853	20-May-09	Atlas Asphalt, Inc.	03-Jun-09	14-Sep-09	59%
061239	PULASKI	INTERSTATES 430 & 630	I-430/I-630 INTCHNG. MODIFICATIONS (PH. II)	CONTINUE MODIFICATION OF EXISTING INTERCHANGE	-	\$ 18,813,388	20-May-09	Kiewit Southern Co.	17-Jul-09	28-May-11	0%
061245	PULASKI	INTERSTATE 40	I-30-HWY. 67 (PATCHING) (REHAB)	CONCRETE PAVEMENT PATCHING OF 1.10 MILES	1.10	\$ 1,397,875	08-Jul-09	Redstone Construction Group, Inc.		14-Sep-09	
061246	LONOKE	HWY. 70	PULASKI CO. LINE-EAST (REHAB)	ACHM REHABILITATION OF 2.80 MILES	2.80	\$ 522,916	08-Apr-09	Redstone Construction Group, Inc.	28-Apr-09	30-Jun-09	100%
061247	HOT SPRING	HWY. 67	GLEN ROSE-SOUTH (REHAB)	ACHM REHABILITATION OF 1.20 MILES	1.20	\$ 264,789	08-Apr-09	Cranford Construction Co.	17-Apr-09	17-Jun-09	100%
061248	PRAIRIE	HWY. 70	HWY. 63-HWY. 33 (REHAB)	ACHM REHABILITATION OF 5.40 MILES	5.40	\$ 1,015,160	08-Apr-09	Rogers Group, Inc.	22-Apr-09	17-Jun-09	100%
061249	LONOKE *	HWY. 165	HWY. 386-HWY. 391 (REHAB)	ACHM REHABILITATION OF 4.00 MILES	4.00	\$ 632,438	20-May-09	Cranford Construction Co.	01-Jun-09	14-Sep-09	60%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
061249	PULASKI *	HWY. 165	HWY. 386-HWY. 391 (REHAB)	ACHM REHABILITATION OF 3.25 MILES	3.25	\$ 513,856	20-May-09	Cranford Construction Co.	01-Jun-09	14-Sep-09	60%
070329	OUACHITA	HWY. 79	OUACHITA RIVER-NORTH (SEL. SECS.) (REHAB)	ACHM REHABILITATION OF 2.60 MILES	2.60	\$ 1,077,056	20-May-09	Jet Asphalt & Rock Co., Inc.	03-Jun-09	14-Sep-09	59%
070330	DALLAS	HWY. 79	CALHOUN CO. LINE-NORTH (REHAB)	ACHM REHABILITATION OF 3.61 MILES	3.61	\$ 1,061,820	08-Apr-09	Jet Asphalt & Rock Co., Inc.	17-Apr-09	24-Jun-09	100%
070331	CLEVELAND	HWY. 79	KINGLAND-RISON (REHAB)	ACHM REHABILITATION OF 9.50 MILES	9.50	\$ 1,313,405	20-May-09	Jet Asphalt & Rock Co., Inc.	03-Jun-09	21-Aug-09	77%
070332	CALHOUN	HWY. 167	HAMPTON-SOUTH (SEL. SECS) (REHAB)	ACHM REHABILITATION OF 4.12 MILES	4.12	\$ 997,244	08-Apr-09	Jet Asphalt & Rock Co., Inc.	17-Apr-09	09-Jun-09	100%
080319	FAULKNER	HWY. 64	HWY. 64/ROOSTER RD./LOWER RIDGE RD. SIGNAL (FAULKNER CO.)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 149,000	08-Jul-09	Construction Management & Maintenance, Inc.		05-Feb-10	
080353	VAN BUREN	HWY. 65	ARCHEY FORK BRIDGE-NORTH (REHAB)	ACHM REHABILITATION OF 5.05 MILES	5.05	\$ 1,342,263	20-May-09	Delta Asphalt of Ark, Inc.	08-Jun-09	14-Sep-09	57%
080354	FAULKNER	HWY. 65	HWY. 25 S.-NORTH & SOUTH (REHAB)	ACHM REHABILITATION OF 2.68 MILES	2.68	\$ 758,692	08-Apr-09	Rogers Group, Inc.	22-Apr-09	05-Aug-09	98%
080355	YELL	HWY. 10	MICKLES-EAST & WEST (REHAB)	ACHM REHABILITATION OF 5.90 MILES	5.90	\$ 930,744	08-Apr-09	Blackstone Construction, LLC	17-Apr-09	07-Jul-09	100%
080356	POPE	HWY. 7	J STREET-HWY. 326 (RUSSELLVILLE) (REHAB)	ACHM REHABILITATION OF 1.64 MILES	1.64	\$ 454,818	20-May-09	Rogers Group, Inc.	04-Jun-09	14-Sep-09	59%
080357	FAULKNER	HWY. 65	I-40 OFF RAMP-ON RAMP (CONWAY) (REHAB)	ACHM REHABILITATION OF 0.37 MILES	0.32	\$ 191,256	08-Apr-09	Rogers Group, Inc.	22-Apr-09	05-Aug-09	98%
090266	BENTON	HWY. 412	SILOAM SPRINGS-EAST (REHAB)	ACHM REHABILITATION OF 5.18 MILES	5.18	\$ 2,205,512	20-May-09	APAC-Arkansas, Inc. McClinton-Anchor Div.	01-Jun-09	27-Aug-09	72%
090267	BOONE	HWY. 65	MISSOURI STATE LINE-SOUTH (REHAB)	ACHM REHABILITATION OF 7.40 MILES	7.40	\$ 2,940,266	08-Apr-09	Leo Journagan Const. Co., Inc.	22-Apr-09	28-Jul-09	100%
100403	LAWRENCE	HWY. 67	HWY. 230-HWY. 63 (GR. & STRS.)	PROVIDE GRADING AND STRUCTURES FOR 9.89 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	9.89	\$ 24,816,799	20-May-09	Dumey Contracting, Inc.	22-Jun-09	31-Dec-12	1%
100664	CRAIGHEAD	HWY. 141	HWY. 141/PARKER RD. SIGNAL (JONESBORO)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 104,671	20-May-09	All Service Electric, Inc.	08-Jun-09	18-Dec-09	29%
100690	GREENE	HWY. 412	REYNOLDS RD.-HWY. 49B (PARAGOULD) (REHAB)	ACHM REHABILITATION OF 1.79 MILES	1.79	\$ 734,735	20-May-09	Delta Asphalt of Ark, Inc.	08-Jun-09	14-Sep-09	57%
100691	MISSISSIPPI	HWY. 18	I-55-WEST (BLYTHEVILLE) (REHAB)	ACHM REHABILITATION OF 0.84 MILES	0.84	\$ 337,833	08-Apr-09	Delta Asphalt of Ark, Inc.	27-Apr-09	28-May-09	100%
100692	CLAY	HWY. 67	HWY. 328-MISSOURI STATE LINE (REHAB)	ACHM REHABILITATION OF 4.10 MILES	4.10	\$ 1,080,848	20-May-09	Delta Asphalt of Ark, Inc.	08-Jun-09	14-Sep-09	57%
100693	MISSISSIPPI	HWY. 140	HWY. 119Y-WEST & EAST (OSCEOLA) (REHAB)	ACHM REHABILITATION OF 1.10 MILES	1.10	\$ 435,074	08-Apr-09	Delta Asphalt of Ark., Inc.	27-Apr-09	09-Jun-09	100%
100694	LAWRENCE	HWY. 412	HWY. 67B N.-HWY. 67B S. (WALNUT RIDGE) (REHAB)	ACHM REHABILITATION OF 0.26 MILES	0.26	\$ 117,861	20-May-09	Atlas Asphalt, Inc.	01-Jun-09	14-Sep-09	60%
100695	RANDOLPH	HWY. 67	HWY. 90-NORTH (POCAHONTAS) (REHAB)	ACHM REHABILITATION OF 1.05 MILES	1.05	\$ 247,859	08-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	15-Aug-09	90%
100696	POINSETT	HWY. 63	CRAIGHEAD CO. LINE-HWY. 69 (REHAB)	ACHM REHABILITATION OF 2.14 MILES	2.14	\$ 658,858	20-May-09	Atlas Asphalt, Inc.	01-Jun-09	14-Sep-09	60%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
100697	CRAIGHEAD	HWY. 63	HWY. 91-HWY. 226 (JONESBORO) (REHAB)	CONCRETE PAVEMENT PATCHING OF 3.59 MILES	3.59	\$ 934,305	08-Apr-09	Chester Bross Construction Co.	08-May-09	30-Oct-09	50%
BR6107	RANDOLPH	COUNTY ROAD 48	FOURCHE RIVER STR. & APPRS.	REPLACE BRIDGE	0.49	\$ 2,117,297	20-May-09	West Plains Br. & Grading, LLC	22-Jun-09	22-Dec-10	8%
FA0108	ARKANSAS	COUNTY ROAD 43	CO. RD. 33-EAST (SURFACING)	SURFACE 1.30 MILES	1.30	\$ 199,844	20-May-09	M & T Paving & Const. Co., Inc.	15-Jun-09	07-Aug-09	92%
FA0620	BRADLEY	COUNTY ROAD 2	CO. RD. 69-CO. RD. 4 PHASE 2 (RECONSTRUCTION)	RECONSTRUCT 0.84 MILES	0.84	\$ 399,933	08-Jul-09	R. Thompson, Inc.		11-Nov-09	
FA6705	SHARP	COUNTY ROAD 38	PINE CREEK STR. & APPRS.	REPLACE BRIDGE	0.72	\$ 1,231,699	20-May-09	Thompson Construction, Inc.	14-Jul-09	22-Dec-10	4%
LET TO CONTRACT (62 PROJECTS) - SUB-TOTAL					183.79	\$ 115,647,350					
COMPLETED (22 PROJECTS) - SUB-TOTAL					73.60	\$ 19,013,192					

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
SCHEDULED (49 PROJECTS)											
110488	CRITTENDEN	INTERSTATE 40	ARKANSAS WELCOME CENTER (WEST MEMPHIS)	CONSTRUCT TOURIST INFO CENTER ON NEW LOC @ THE COMMON SECTION OF I-55/I-40 IN WEST MEMPHIS	-	\$ 6,400,000	Jan-10				
110512	ST. FRANCIS	HWYS. 1 & 306	HWY. 1/HWY. 306 SIGNAL (COLT)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Oct-09				
110517	CRITTENDEN	INTERSTATE 40	I-40 RAMP RELOCATIONS (WEST MEMPHIS)	RELOCATE RAMPS AND CONNECTOR ROUTES FOR IMPROVED TRAFFIC OPERATIONS	-	\$ 6,000,000	Feb-10				
110522	• CRITTENDEN	CS	HWY. 77-HWY. 191 (GLEN BAILEY DRIVE) (WEST MEMPHIS)	RECONSTRUCTION OF 3300 L.F. OF EXISTING MINOR ARTERIAL	0.62	\$ 1,300,000	Feb-10				
110523	• CRITTENDEN	CS	L.H. POLK DRIVE IMPROVMENTS (MARION)	ADD'L LANE WIDENING AND OVERLAY OF APPROX 1000 L.F. OF MAJOR COLLECTOR STREET	0.19	\$ 197,500	Mar-10				
020425	GRANT	HWY. 167	NO. MILLERVILLE-SHERIDAN BYPASS	WIDEN 4.1 MILES TO 5 LANES WITH SHOULDERS	4.10	\$ 12,000,000	Aug-09				
020426	• CHICOT	HWY. 65	FAIRVIEW-TOURIST INFORMATION CENTER	WIDEN 2.2 MILES TO 5 LANES WITH SHOULDERS	2.20	\$ 9,000,000	Dec-09				
020448	DESHA *	HWY. 65	HWY. 65 IMPROVEMENTS (GOULD)	WIDEN 0.21 MILE TO 4 LANES DIVIDED (EXCEPTION: 5 LANES WITH CURB AND GUTTER THROUGH GOULD)	0.21	\$ 733,390	Aug-09				
020448	LINCOLN *	HWY. 65	HWY. 65 IMPROVEMENTS (GOULD)	WIDEN 5.00 MILES TO 4 LANES DIVIDED (EXCEPTION: 5 LANES WITH CURB AND GUTTER THROUGH GOULD)	5.00	\$ 17,466,610	Aug-09				
020478	JEFFERSON	HWYS. 65B, 79B & 365	HWY. 65B TRAFFIC SIGNALS (PINE BLUFF)	CONSTRUCT AND INSTALL TRAFFIC SIGNALS	-	\$ 320,000	Jan-10				
030325	MILLER	HWY. 71	ARK. BLVD.-I-30 (BS. & SURF.)	PROVIDE BASE AND SURFACING TO COMPLETE 2.43 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	2.43	\$ 22,000,000	Dec-09				
030362	HEMPSTEAD	HWYS. 278 & 29	HWY. 278/HWY. 29/SHOVER RD. SIGNAL (HOPE)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Dec-09				
030363	HOWARD	VARIOUS	HWY. 371 SIGNALS REHAB. (NASHVILLE)	REHABILITATE TRAFFIC SIGNALS	-	\$ 260,000	Dec-09				
040458	SEBASTIAN	HWY. 71	CO.RD. 8-CUSTER BLVD. (GR. & STRS.)	PROVIDE 2.69 MILES OF GRADING AND STRUCTURES FOR A 4-LANE DIVIDED FACILITY ON NEW LOCATION	2.69	\$ 15,400,000	Aug-09				
040487	SEBASTIAN	HWY. 22	HWY. 255-HWY. 96	WIDEN 3.02 MILES TO 5 LANES WITH SHOULDERS	3.02	\$ 18,000,000	Feb-10				
040488	POLK	HWY. 71	CO. RD. 16-HWY. 246 (PASSING LANE)	CONSTRUCT 1 NB PASSING LANE FOR 1.40 MILES	1.40	\$ 3,000,000	Oct-09				
040498	WASHINGTON	HWYS. 16 & 74	HWY. 16/HWY. 74 SIGNAL (ELKINS)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 110,000	Oct-09				

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
040520	WASHINGTON	HWY. 265	HWY. 265/FORD AVE. SIGNAL & INTERS. IMPVTS. (SPRINGDALE)	IMPROVE INTERSECTION; CONSTRUCT & INSTALL TRAFFIC SIGNAL	-	\$ 510,000	Feb-10				
040528	SEBASTIAN	HWY. 271	HWY. 271/HARVARD AVE. SIGNAL & INTERS. IMPVTS. (FT. SMITH)	IMPROVE INTERSECTION; CONSTRUCT & INSTALL TRAFFIC SIGNAL	-	\$ 480,000	Feb-10				
050182	STONE	HWY. 14	HWY. 14/BAYOU DR. SIG. & INTERS. IMPVTS. (MT. VIEW)	IMPROVE INTERSECTION; CONSTRUCT & INSTALL TRAFFIC SIGNAL	-	\$ 110,000	Feb-10				
050188	WHITE	HWY. 16	PANGBURN-SEARCY (PASSING LANES)	CONSTRUCT 1 NB AND 1 SB PASSING LANE FOR 2.40 MILES	2.40	\$ 4,000,000	Jan-10				
050191	INDEPENDENCE	HWY. 167	HWY. 167 SIGNALS REHAB. (BATESVILLE)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 260,000	Dec-09				
050197	WHITE	HWY. 16	HWY. 16/HOLMES RD. SIGNAL (SEARCY)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Feb-10				
050206	CLEBURNE	HWYS. 25, 124 & 356	HWYS. 25/124 & HWYS.25/356/MAIN ST. SIGS. (QUITMAN)	CONSTRUCT AND INSTALL TRAFFIC SIGNALS	-	\$ 260,000	Feb-10				
050208	WHITE	HWYS. 67B, 31 & 367	HWY. 67B/HWY. 31/HWY. 367 SIGNAL (BEEBE)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Feb-10				
061071	HOT SPRING	HWY. 270	I-30 - HWY. 270 WEST (MALVERN BYPASS)	CONSTRUCT 2 LANES ON NEW LOCATION FOR 0.91 MILE	0.91	\$ 5,000,000	Oct-09				
061137	GARLAND	HWY. 128	SHADY GROVE RD-NO. OF HWY 270 (HOT SPRINGS)	WIDEN 0.30 MILE TO 5 LANES WITH CURB AND GUTTER	0.30	\$ 1,700,000	Aug-09				
061176	• PULASKI	CS	HWY. 176-MARYLAND AVE. (BROCKINGTON RD.) (SHERWOOD)	MAJOR WIDENING OF 0.7 MILES OF BROCKINGTON ROAD (2 LANES TO 4 LANES)	0.74	\$ 5,800,000	Jan-10				
061216	HOT SPRING	HWYS. 9, 67 & 270	MALVERN DOWNTOWN SIGNALS REHAB.	REHABILITATE TRAFFIC SIGNALS	-	\$ 390,000	Oct-09				
061240	PULASKI	HWY. 100	HWY. 100/VESTAL BLVD. SIGNAL (NORTH LITTLE ROCK)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Feb-10				
061250	• PULASKI		HWYS. 100/365 ROUNDABOUT (PIKE AVE.) (NLR)	CONSTRUCTION OF ROUNDABOUT, TOTAL IMPROVEMENTS INCLUDE .3 MILES OF ROADWAY	0.17	\$ 1,600,000	Aug-09				
061257	• SALINE		CONGO RD.-I-30 (MILITARY RD.) (BENTON)	MAJOR WIDENING OF 1.4 MILES OF ROADWAY (2 LANES TO 4 LANES)	1.41	\$ 15,000,000	Apr-10				
070288	• DALLAS	HWY. 167	FORDYCE-HWY. 273	WIDEN 4.1 MILES TO 5 LANES WITH SHOULDERS	4.10	\$ 21,000,000	Oct-09				
070297	UNION	HWY. 167	CHAMPAGNOLLE RD.-HWY. 7S (BS. & SURF.)	PROVIDE 3.22 MILES OF BASE AND SURFACING TO COMPLETE CONSTRUCTION OF ADDITIONAL LANES	3.22	\$ 11,000,000	Oct-09				
070311	CLARK	HWY. 67	HWY. 67 TRAFFIC SIGNALS (ARKADELPHIA)	CONSTRUCT AND INSTALL TRAFFIC SIGNALS	-	\$ 300,000	Oct-09				
070324	CLARK	INTERSTATE 30 & HWY. 7	I-30/HWY. 7 SIGNALS (CADDO VALLEY)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 285,000	Feb-10				

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
080142	FAULKNER	CS	SALEM RD. RR OVERPASS (CONWAY)	CONSTRUCT RAILGRADE SEPARATION ALONG SALEM ROAD AT UPRR	0.32	\$ 3,146,981	Aug-09				
080236	POPE	HWY. 247	HWY. 7-EAST (RUSSELLVILLE BYPASS)	WIDEN 5.26 MILES TO 5 LANES WITH SHOULDERS	5.26	\$ 33,000,000	Apr-10				
080307	FAULKNER	HWY. 64	VILONIA BYPASS (BS. & SURF.)	PROVIDE BASE AND SURFACING TO COMPLETE 10.40 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	10.40	\$ 32,000,000	Mar-10				
080346	VAN BUREN	HWYS. 65 & 92	HWY. 65/HWY. 92 SIGNAL (VAN BUREN CO.)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Feb-10				
080358	VAN BUREN	HWYS. 65 & 16	HWY. 65/HWY. 16 EAST SIGNAL (CLINTON)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Feb-10				
090207	BENTON	HWYS. 112 & 264	HWY 112/HWY 264 E SIG&INTERS IMPVTS (CAVE SPRINGS)	IMPROVE INTERSECTION; CONSTRUCT & INSTALL TRAFFIC SIGNAL	-	\$ 345,000	Feb-10				
090224	BENTON	HWY. 71	BELLA VISTA BYPASS (UTILITY RELOCATION)	RELOCATE UTILITIES FOR A FUTURE 4-LANE DIVIDED FACILITY	-	\$ 2,000,000					
090241	BENTON	HWY. 412	OKLAHOMA STATE LINE-WASHINGTON ST.	WIDEN 1.60 MILES TO 6 LANES DIVIDED WITH CURB & GUTTER	1.60	\$ 9,000,000	Dec-09				
090261	BENTON	HWYS. 279 & 240	HWY. 279/HWY. 340/HIGHLANDS BLVD. SIG. (BELLA VISTA)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 130,000	Feb-10				
100642	CRAIGHEAD	HWY. 226	HWY. 67-CASH BYPASS	WIDEN 3.55 MILES TO 4 LANES DIVIDED	3.55	\$ 37,900,000	Feb-10				
100689	CRAIGHEAD	HWYS. 63B & 351	HWY. 63B/HWY. 351 SIGNAL (JONESBORO)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 110,000	Feb-10				
012069	BENTON *	INTERSTATE 540	I-540 INTCHNG. SHORT-TERM IMPVTS.	CONSTRUCT SHORT TERM INTERCHANGE IMPROVEMENTS AT 5 INTERCHANGES ON I-540	-	\$ 1,520,000	Aug-09				
012069	WASHINGTON *	INTERSTATE 540	I-540 INTCHNG. SHORT-TERM IMPVTS.	CONSTRUCT SHORT TERM INTERCHANGE IMPROVEMENTS AT 5 INTERCHANGES ON I-540	-	\$ 880,000	Aug-09				
FA0404	BENTON	COUNTY ROAD 9	OSAGE CREEK STR. & APPRS.	REPLACE BRIDGE	0.47	\$ 2,100,000	Oct-09				
FA6013	PULASKI	COUNTY ROAD 67	LEOPARD CREEK STRS. & APPRS.	REPLACE 2 BRIDGES	0.36	\$ 1,300,000	Aug-09				
SCHEDULED - SUB-TOTAL					57.07	\$ 304,224,481					
GRAND TOTAL (111 PROJECTS)					240.85	\$ 419,871,831					

NOTE: The Estimated Cost is greater than ARRA funds available. These projects will obligate \$351,544,468 of ARRA funds, which includes \$15,712,278 suballocated to metropolitan areas in Arkansas. Therefore, some projects will be partially funded with ARRA funds, with the balance funded from other Federal-aid, State and/or local funds as appropriate. Traffic signal and county road projects will be funded with 80% Federal-aid funds. Traffic signal/intersection improvement projects are limited to a maximum of \$350,000 Federal-aid funds. The Estimated Cost will be adjusted as projects are let to contract. Please check this website periodically for updated project information.